

Work schedule for week of April 24, 25, 26, 27 (& April 28 if needed for rain make up day)

Emmitt McCauley's Concrete Crew--Will be starting concrete pour Monday 4-24 on Juniata St & working in misc. spots throughout project in coordination with Scott & Jim with Stiffler / McGraw all week.

Bob Pound's Restoration crew--Will be doing restoration & complaints all over project in coordination with Jim & Scott of Stiffler / McGraw.

Mike Hale's Asphalt crew--Monday will start on Belair Circle to dead end road of Benton Drive then work down Belair Street which this should take approximate all week with the Coordination of Jim & Scott of Stiffler / McGraw. At this time Belair Street will be shut down & rerouted via Beech Street.

John Billett's Crew--Will install concrete storm pipe & inlet on Leaf St. before Grannas starts working on Leaf Lane, then they will be working all over on completing manhole work, tilt remaining lids & dog housing. They will also work on straitening the 19 curb boxes that the Authority had provided Snyder. Also they will work on restoration work at the Golf Course. This work will also be coordinated in conjunction with Scott & Jim of Stiffler / McGraw.