

Week of May 15, 16, 17, 18 & Friday May 19 rain make up day:

John Billett & Crew

Monday---May, 15-- Finish the work alongside of PA. Rte. 36 & Hart St. work on Restoration work. AM--PM. Work on # S-12 --M.H. S.S.6 --3 Tie at
Golf Course

Tues.----- May 16---Start working on S-16---S-16 SS 12--1 on Union & Row All day. I will contact a School official / Bus Supervisor & alert them that 1 lane will have to be close to complete this work.

Weds.--May 17---Start on S-17 / S-13 SS11-1 all day. I will have to contact a school Official about a gate that has a lock on it. The Gate should be locked as to
keep students / teachers from walking in the work area.

Thursday -- May 18---work on Misc. Man Holes throughout.

Bob Pounds Restoration Crew

Mon, Tues., Weds. & Thursday they will be working on Complaints all over & restoration all over. Concentrating in restoration of areas where asphalt work was completed.

Emmitt McCauley's Concrete Crew

Finish form work on Juniata St. across 1201 Juniata Street & pour Tues. Work on miscellaneous curb patch work throughout & restoration work throughout.

Mike Hale's Asphalt Crew

They will finish on Maple Street Monday morning, & move down to Juniata Street to work on these properties of 1100, 1103, 1107, 1111, 1113, 1201 & Car wash side of Juniata Street. We will have all proper PA. State Signage & traffic Control.

Crews are working very hard on completing all of the complaints as soon as we can & keeping the quality workmanship.

Eric Miller Masonry Contractor

Finish 2nd. Pillar on 1201 Juniata Street this weekend. Work on finishing the 3 sections of Brick pavers on Allegheny Street just up from Juniata St. intersection